

Activity ID		Activity Name		Original Duration	Remaining Duration	Activity % Complete	Start	Finish	2016												
									Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec				
Trump International Hotel - Old Post Office Schedule Update				435	111		23-Jan-15 A	01-Sep-16										01-Sep-16, Trump International Hotel - Old Post Office Schedule Update			
Milestones				26	26		27-Jul-16	01-Sep-16										01-Sep-16, Milestones			
Milestones				26	26		27-Jul-16	01-Sep-16										01-Sep-16, Milestones			
10000	GSA Issue Certificate of Occupancy	0	0	0%		22-Aug-16*										◆ GSA Issue Certificate of Occupancy					
08000	GSA Certificate of Occupancy Review	10	10	0%	09-Aug-16	22-Aug-16										■ GSA Certificate of Occupancy Review					
10020	DOH Inspections	19	19	0%	27-Jul-16	22-Aug-16										■ DOH Inspections					
10040	DOH Approval	0	0	0%		22-Aug-16										◆ DOH Approval					
10060	Liquor License Application	7	7	0%	23-Aug-16	31-Aug-16										■ Liquor License Application					
10100	Hotel Opening	0	0	0%		01-Sep-16										◆ Hotel Opening					
Early Turnovers				107	107		01-Apr-16	01-Sep-16										01-Sep-16, Early Turnovers			
06020	OPO Ground Floor - Sales & PR Offices Turnover	0	0	0%		01-Apr-16*										◆ OPO Ground Floor - Sales & PR Offices Turnover					
08470	Cortile Restaurant - Systems Operational	0	0	0%		01-Apr-16*										◆ Cortile Restaurant - Systems Operational					
08440	Starbucks Cold Dark Shell - Turnover to Tenant	0	0	0%		01-Apr-16*										◆ Starbucks Cold Dark Shell - Turnover to Tenant					
06040	OPO Ground Floor - Fitness Center 065 Turnover	0	0	0%		02-May-16*										◆ OPO Ground Floor - Fitness Center 065 Turnover					
06160	OPO 1st Floor - Admin	0	0	0%		01-Jun-16*										◆ OPO 1st Floor - Admin					
06460	Annex Plaza / 1st Floor - Ballroom Turnover	0	0	0%		15-Jul-16*										◆ Annex Plaza / 1st Floor - Ballroom Turnover					
06420	Annex Plaza / 1st Floor - Prefunction Area Turnover	0	0	0%		15-Jul-16*										◆ Annex Plaza / 1st Floor - Prefunction Area Turnover					
06100	OPO Ground Floor - Room Service Kitchen 005 & Staff Cafe 018 Turnover	0	0	0%		01-Aug-16*										◆ OPO Ground Floor - Room Service Kitchen 005 & Staff Cafe 018 Turnover					
06440	Annex Plaza / 1st Floor - Banquet Kitchen Turnover	0	0	0%		01-Aug-16*										◆ Annex Plaza / 1st Floor - Banquet Kitchen Turnover					
06480	Annex Mezzanine / 2nd Floor - Conference Rooms Turnover	0	0	0%		01-Aug-16*										◆ Annex Mezzanine / 2nd Floor - Conference Rooms Turnover					
08450	Starbucks Restaurant - Systems Operational	0	0	0%		01-Aug-16*										◆ Starbucks Restaurant - Systems Operational					
06060	OPO Ground Floor - Meeting Rooms	0	0	0%		01-Aug-16*										◆ OPO Ground Floor - Meeting Rooms					
06080	OPO Ground Floor - Museum 039	0	0	0%		01-Aug-16*										◆ OPO Ground Floor - Museum 039					
06120	OPO 1st Floor - Cortile	0	0	0%		01-Aug-16*										◆ OPO 1st Floor - Cortile					
08810	OS&E	20	20	0%	13-Jul-16	09-Aug-16										■ OS&E					
06400	Annex Ground Floor - Lobby Public Space Turnover	0	0	0%		15-Aug-16										◆ Annex Ground Floor - Lobby Public Space Turnover					
08800	FF&E	63	63	0%	02-Jun-16	30-Aug-16										■ FF&E					
06140	OPO 1st Floor - Hospitality Suite	0	0	0%		01-Sep-16*										◆ OPO 1st Floor - Hospitality Suite					
Procurement / Fabrication				337	22		30-Jan-15 A	28-Apr-16	■ 28-Apr-16, Procurement / Fabrication												
OPO Hotel Interior				399	110		26-Feb-15 A	01-Sep-16										01-Sep-16, OPO Hotel Interior			
OPO MEP Roof				35	18		17-Feb-16 A	21-Apr-16	■ 21-Apr-16, OPO MEP Roof												
Shaft Risers				15	11		11-Mar-16 A	13-Apr-16	■ 13-Apr-16, Shaft Risers												
Elevators				399	70		26-Feb-15 A	06-Jul-16	■ 06-Jul-16, Elevators												
Ground Floor OPO				240	101		09-Sep-15 A	18-Aug-16										18-Aug-16, Ground Floor OPO			
Sales & PR Offices				4	4		29-Mar-16	01-Apr-16	■ 01-Apr-16, Sales & PR Offices												
Fitness Center 065				22	22		29-Mar-16	27-Apr-16	■ 27-Apr-16, Fitness Center 065												
Meeting Rooms (Patton / Grant) 063 057				48	48		09-May-16	15-Jul-16	■ 15-Jul-16, Meeting Rooms (Patton / Grant) 063 057												
Museum 039				59	59		02-May-16	25-Jul-16	■ 25-Jul-16, Museum 039												
Staff Cafe 018				46	46		16-May-16	20-Jul-16	■ 20-Jul-16, Staff Cafe 018												
Room Service Kitchen 005				73	73		18-Apr-16	29-Jul-16	■ 29-Jul-16, Room Service Kitchen 005												
Electrical Switchgear Room & Distribution				120	25		09-Sep-15 A	02-May-16	■ 02-May-16, Electrical Switchgear Room & Distribution												
Rough-Ins				53	32		11-Jan-16 A	11-May-16	■ 11-May-16, Rough-Ins												
Finishes				79	79		29-Mar-16	19-Jul-16	■ 19-Jul-16, Finishes												
Punchlist				18	18		19-Jul-16	11-Aug-16	■ 11-Aug-16, Punchlist												
FF&E / OS&E				5	5		12-Aug-16	18-Aug-16	■ 18-Aug-16, FF&E / OS&E												
1st Floor OPO				133	110		04-Jan-16 A	01-Sep-16										01-Sep-16, 1st Floor OPO			
Hotel Room Rough-Ins				22	22		29-Mar-16	27-Apr-16	■ 27-Apr-16, Hotel Room Rough-Ins												

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	2016											
								Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
	Hotel Room Finishes	77	77		12-Apr-16	29-Jul-16											29-Jul-16, Hotel Room Finishes	
	Bathroom Finishes	20	20		05-May-16	02-Jun-16											02-Jun-16, Bathroom Finishes	
	Cortile Finishes	85	88		04-Jan-16 A	01-Aug-16											01-Aug-16, Cortile Finishes	
	Hospitality Suite	113	105		11-Mar-16 A	24-Aug-16											24-Aug-16, Hospitality Suite	
	Admin	45	45		29-Mar-16	31-May-16											31-May-16, Admin	
	M07 NW Meeting Room 137	110	110		22-Feb-16 A	01-Sep-16											01-Sep-16, M07 NW Meeting Room 137	
	M09 SW Lincoln Library 130	88	88		15-Feb-16 A	01-Aug-16											01-Aug-16, M09 SW Lincoln Library 130	
	Corridor West 132 W	113	90		19-Feb-16 A	03-Aug-16											03-Aug-16, Corridor West 132 W	
	Corridor East 100 E & Offices	108	102		21-Mar-16 A	19-Aug-16											19-Aug-16, Corridor East 100 E & Offices	
	FF&E / OS&E	22	22		01-Aug-16	30-Aug-16											30-Aug-16, FF&E / OS&E	
	Mezz. Floor OPO	86	86		29-Mar-16	28-Jul-16											28-Jul-16, Mezz. Floor OPO	
	Hotel Room Rough-Ins	19	19		29-Mar-16	22-Apr-16											22-Apr-16, Hotel Room Rough-Ins	
	Hotel Room Finishes	81	81		05-Apr-16	28-Jul-16											28-Jul-16, Hotel Room Finishes	
	Bathroom Finishes	20	20		28-Apr-16	25-May-16											25-May-16, Bathroom Finishes	
	9th Floor OPO	137	91		25-Jan-16 A	04-Aug-16											04-Aug-16, 9th Floor OPO	
	Rough-Ins	15	15		29-Mar-16 A	18-Apr-16											18-Apr-16, Rough-Ins	
	Hotel Room Finishes	86	86		29-Mar-16	28-Jul-16											28-Jul-16, Hotel Room Finishes	
	Bathroom Finishes	28	28		19-Apr-16	26-May-16											26-May-16, Bathroom Finishes	
	Administration Offices	19	19		05-Apr-16	29-Apr-16											29-Apr-16, Administration Offices	
	Historic Corridors	88	42		25-Jan-16 A	25-May-16											25-May-16, Historic Corridors	
	FF&E / OS&E	5	5		29-Jul-16	04-Aug-16											04-Aug-16, FF&E / OS&E	
	8th Floor OPO	78	56		14-Mar-16 A	15-Jun-16											15-Jun-16, 8th Floor OPO	
	Hotel Room Finishes	46	46		21-Mar-16 A	01-Jun-16											01-Jun-16, Hotel Room Finishes	
	Bathroom Finishes	33	10		14-Mar-16 A	11-Apr-16											11-Apr-16, Bathroom Finishes	
	Historic Corridors	47	47		29-Mar-16	02-Jun-16											02-Jun-16, Historic Corridors	
	FF&E / OS&E	10	10		02-Jun-16	15-Jun-16											15-Jun-16, FF&E / OS&E	
	7th Floor OPO	56	56		25-Mar-16 A	15-Jun-16											15-Jun-16, 7th Floor OPO	
	Hotel Room Finishes	46	46		25-Mar-16 A	01-Jun-16											01-Jun-16, Hotel Room Finishes	
	Bathroom Finishes	14	9		29-Mar-16 A	08-Apr-16											08-Apr-16, Bathroom Finishes	
	FF&E / OS&E	10	10		01-Jun-16	15-Jun-16											15-Jun-16, FF&E / OS&E	
	Historic Corridors	47	47		29-Mar-16	02-Jun-16											02-Jun-16, Historic Corridors	
	6th Floor	59	56		23-Mar-16 A	15-Jun-16											15-Jun-16, 6th Floor	
	Hotel Room Finishes	44	44		30-Mar-16 A	01-Jun-16											01-Jun-16, Hotel Room Finishes	
	Bathroom Finishes	22	9		23-Mar-16 A	08-Apr-16											08-Apr-16, Bathroom Finishes	
	Historic Corridors	45	45		29-Mar-16	31-May-16											31-May-16, Historic Corridors	
	FF&E / OS&E	10	10		01-Jun-16	15-Jun-16											15-Jun-16, FF&E / OS&E	
	5th Floor OPO	109	78		08-Feb-16 A	18-Jul-16											18-Jul-16, 5th Floor OPO	
	Hotel Room Finishes	68	68		29-Mar-16	01-Jul-16											01-Jul-16, Hotel Room Finishes	
	Bathroom Finishes	28	28		29-Mar-16 A	05-May-16											05-May-16, Bathroom Finishes	
	Presidential Suite	81	50		08-Feb-16 A	08-Jun-16											08-Jun-16, Presidential Suite	
	Loft Unit 539	20	20		29-Mar-16	25-Apr-16											25-Apr-16, Loft Unit 539	
	Historic Corridors	92	67		09-Feb-16 A	30-Jun-16											30-Jun-16, Historic Corridors	
	FF&E / OS&E	10	10		05-Jul-16	18-Jul-16											18-Jul-16, FF&E / OS&E	
	4th Floor OPO	83	78		27-Jan-16 A	18-Jul-16											18-Jul-16, 4th Floor OPO	
	Hotel Room Finishes	67	68		30-Mar-16 A	01-Jul-16											01-Jul-16, Hotel Room Finishes	
	Bathroom Finishes	21	18		28-Mar-16 A	21-Apr-16											21-Apr-16, Bathroom Finishes	
	Historic Corridors	65	60		27-Jan-16 A	21-Jun-16											21-Jun-16, Historic Corridors	
	FF&E / OS&E	10	10		05-Jul-16	18-Jul-16											18-Jul-16, FF&E / OS&E	
	3rd Floor OPO	78	74		02-Feb-16 A	12-Jul-16											12-Jul-16, 3rd Floor OPO	
	Hotel Room Finishes	68	64		29-Mar-16 A	27-Jun-16											27-Jun-16, Hotel Room Finishes	

Planned Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

Lend Lease (US) Construction, Inc.

The Old Post Office

Contract Schedule Update as of March 29, 2016

Project Start: 01-Jul-14

Project Finish: 01-Sep-16

Data Date: 29-Mar-16

Print Date: 12-Apr-16 09:31

Project ID: OPO - 31C



Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	2016											
							Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
2nd Floor OPO	Bathroom Finishes	27	26		04-Mar-16 A	03-May-16	03-May-16, Bathroom Finishes											
	Historic Corridors	50	50		02-Feb-16 A	08-Jun-16	08-Jun-16, Historic Corridors											
	FF&E / OS&E	10	10		28-Jun-16	12-Jul-16	12-Jul-16, FF&E / OS&E											
	2nd Floor OPO	77	77		02-Feb-16 A	15-Jul-16	15-Jul-16, 2nd Floor OPO											
	Hotel Room Finishes	67	67		29-Mar-16 A	30-Jun-16	30-Jun-16, Hotel Room Finishes											
	Bathroom Finishes	27	19		29-Mar-16 A	22-Apr-16	22-Apr-16, Bathroom Finishes											
	Historic Corridors	50	50		02-Feb-16 A	14-Jun-16	14-Jun-16, Historic Corridors											
	FF&E / OS&E	10	10		01-Jul-16	15-Jul-16	15-Jul-16, FF&E / OS&E											
	Chute / Hoist / Elevator #11 Units	100	100		12-Apr-16	31-Aug-16	31-Aug-16, Chute / Hoist / Elevator #11 Units											
	Annex	297	98		20-Apr-15 A	15-Aug-16	15-Aug-16, Annex											
Annex MEP Roof	65	7		07-Sep-15 A	06-Apr-16	06-Apr-16, Annex MEP Roof												
Enclosure	64	58		04-Jan-16 A	17-Jun-16	17-Jun-16, Enclosure												
Shaft Risers	63	3		25-Nov-15 A	31-Mar-16	31-Mar-16, Shaft Risers												
CEP & Garage	287	88		20-Apr-15 A	01-Aug-16	01-Aug-16, CEP & Garage												
Central Energy Plant	287	88		20-Apr-15 A	01-Aug-16	01-Aug-16, Central Energy Plant												
Ground Floor	100	98		09-Feb-16 A	15-Aug-16	15-Aug-16, Ground Floor												
Garage	60	60		06-May-16	01-Aug-16	01-Aug-16, Garage												
Ground Floor Lobby Public Space	100	98		09-Feb-16 A	15-Aug-16	15-Aug-16, Ground Floor Lobby Public Space												
Plaza Level / 1st Floor	118	88		08-Sep-15 A	01-Aug-16	01-Aug-16, Plaza Level / 1st Floor												
Prefunction Area	88	88		29-Mar-16	01-Aug-16	01-Aug-16, Prefunction Area												
Ballroom	77	77		29-Mar-16 A	15-Jul-16	15-Jul-16, Ballroom												
Loading Dock	94	64		08-Sep-15 A	27-Jun-16	27-Jun-16, Loading Dock												
Mezzanine Level / 2nd Floor	88	88		29-Mar-16 A	01-Aug-16	01-Aug-16, Mezzanine Level / 2nd Floor												
Conference Rooms	88	88		29-Mar-16 A	01-Aug-16	01-Aug-16, Conference Rooms												
Public Toilet Rooms	80	80		29-Mar-16	20-Jul-16	20-Jul-16, Public Toilet Rooms												
Dumbwaiter	30	30		29-Mar-16	09-May-16	09-May-16, Dumbwaiter												
Old Post Office	405	108		23-Jan-15 A	29-Aug-16	29-Aug-16, Old Post Office												
OPO Exterior Facade & Site	405	108		23-Jan-15 A	29-Aug-16	29-Aug-16, OPO Exterior Facade & Site												
11th Street (East)	336	108		01-May-15 A	29-Aug-16	29-Aug-16, 11th Street (East)												
Structural	251	23		01-May-15 A	29-Apr-16	29-Apr-16, Structural												
Exterior Rehabilitation Phase 1	46	6		23-Nov-15 A	05-Apr-16	05-Apr-16, Exterior Rehabilitation Phase 1												
Exterior Rehabilitation Phase V.a	40	11		09-Jan-16 A	19-Apr-16	19-Apr-16, Exterior Rehabilitation Phase V.a												
Utilities	58	58		29-Mar-16	20-Jun-16	20-Jun-16, Utilities												
Hardscape & Landscaping	85	85		29-Apr-16	29-Aug-16	29-Aug-16, Hardscape & Landscaping												
C Street (South)	249	103		04-May-15 A	22-Aug-16	22-Aug-16, C Street (South)												
Structural	46	43		04-May-15 A	26-May-16	26-May-16, Structural												
Exterior Rehabilitation Phase V.b (Chute / Hoist)	43	43		29-Mar-16	26-May-16	26-May-16, Exterior Rehabilitation Phase V.b (Chute / Hoist)												
Exterior Rehabilitation Phase II.a	164	18		13-Aug-15 A	21-Apr-16	21-Apr-16, Exterior Rehabilitation Phase II.a												
Utilities	5	5		15-Apr-16	21-Apr-16	21-Apr-16, Utilities												
Hardscape & Landscaping	60	60		27-May-16	22-Aug-16	22-Aug-16, Hardscape & Landscaping												
12th Street (West)	161	31		21-Sep-15 A	10-May-16	10-May-16, 12th Street (West)												
Utilities	5	5		05-Jan-16 A	04-Apr-16	04-Apr-16, Utilities												
Exterior Rehabilitation Phase III	156	26		21-Sep-15 A	03-May-16	03-May-16, Exterior Rehabilitation Phase III												
Hardscape & Landscaping	5	5		04-May-16	10-May-16	10-May-16, Hardscape & Landscaping												
Pennsylvania Avenue (North)	96	96		29-Mar-16 A	11-Aug-16	11-Aug-16, Pennsylvania Avenue (North)												
Exterior Rehabilitation Phase II.b/c (Clock Tower)	73	73		29-Mar-16	11-Jul-16	11-Jul-16, Exterior Rehabilitation Phase II.b/c (Clock Tower)												
Exterior Rehabilitation Phase IV	75	75		30-Mar-16 A	14-Jul-16	14-Jul-16, Exterior Rehabilitation Phase IV												
Utilities	12	12		29-Mar-16	13-Apr-16	13-Apr-16, Utilities												
Hardscape & Landscaping	20	20		15-Jul-16	11-Aug-16	11-Aug-16, Hardscape & Landscaping												

Activity ID		Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	2016											
									Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
<div><div></div><div></div><div></div><div></div></div>	Window Restoration		351	62		23-Jan-15 A	23-Jun-16	23-Jun-16, Window Restoration											
	7th Floor		108	48		23-Jan-15 A	03-Jun-16	03-Jun-16, 7th Floor											
	6th Floor		107	49		23-Jan-15 A	07-Jun-16	07-Jun-16, 6th Floor											
	5th Floor		241	49		18-May-15 A	08-Jun-16	08-Jun-16, 5th Floor											
	4th Floor		155	49		02-Feb-15 A	10-Jun-16	10-Jun-16, 4th Floor											
	3rd Floor		179	50		06-Feb-15 A	14-Jun-16	14-Jun-16, 3rd Floor											
	2nd Floor		211	51		20-Apr-15 A	16-Jun-16	16-Jun-16, 2nd Floor											
	1st Floor		197	55		11-Aug-15 A	23-Jun-16	23-Jun-16, 1st Floor											